

Date: 16th – 27th January 2012

FIELD REPORT

Report Number: 3

Project Name: Carroll County Intermediate School
1036 North Main Street
Hillsville, Virginia

Project Number: 202012

WORK IN PROGRESS:

OBSERVATIONS:

Site Work	Structure	<input type="checkbox"/> Exterior Surfaces/Insulation	<input type="checkbox"/> Carpentry Mill Work
<input checked="" type="checkbox"/> Earthwork/Footings	<input type="checkbox"/> Concrete	<input type="checkbox"/> Exterior Openings/Glazing	Finishes
<input type="checkbox"/> Utilities/Sewage/Drainage	<input type="checkbox"/> Masonry	<input type="checkbox"/> Doors/Hardware	<input type="checkbox"/> Drywall
<input type="checkbox"/> Waterproofing	<input type="checkbox"/> Structural	<input type="checkbox"/> Plumbing/Sprinkler	<input type="checkbox"/> Flooring
<input type="checkbox"/> Paving/Landscaping	<input type="checkbox"/> Metal Work	<input type="checkbox"/> Mechanical/HVAC	<input type="checkbox"/> Painting
<input type="checkbox"/> Elevators/Stairs	<input type="checkbox"/> Roofing/Flashing	<input type="checkbox"/> Electrical	<input type="checkbox"/> Demolition Contractor

Weather: Wet, Soggy some Sunshine

Temperature Range: 35°-57°

Present on Site: Triad Builders, Grading Contractor

Site:

1. Grading Contractor has brought building pad up to final elevation and ESC Engineering/Testing firm has determined the soil is too wet and classification is not what it needs to be for compaction as specified
2. Clarification drawing has been issued by Chambers Engineering to address sanitary sewer line and water line around south side of classroom building
3. GC has erected project sign at front of school
4. GC has installed temporary contractor parking and expanded construction site entrance at classroom building
5. Town of Hillsville inspections department has been on site and has inspected silt fencing and addressed water tap at main line to school
6. Agriculture building has been demolished and debris has been hauled away – demolition has uncovered a partial basement and has created a need for structural fill at this location
7. Grading contractor has removed over 5,600 cubic yards of unsuitable soils from site and continues to work on removing additional soils as weather permits



Removal of unsuitable soils from Classroom building pad



Ag bldg site and debris removal

Date: 16th – 27th January 2012

FIELD REPORT

Report Number: 3

Project Name: Carroll County Intermediate School
1036 North Main Street
Hillsville, Virginia

Project Number: 202012

WORK IN PROGRESS:



Building pad where unsuitable soils have been removed.

Other Issues:

1. Purchase Orders continue to be generated by Triad Builders for CCPS to direct purchase materials -
2. General Contractor has submitted a draft of their first payment application to architect for approval, CCPS is reviewing and will present for final approval and payment
3. General Contractor and site utility contractor are reviewing the clarification drawing submitted by civil engineer to temporarily relocate sewer line during construction of building footings and pad
4. VA DCR has given approval of delaying the installation of the sediment pond until the following Spring; there is continued discussion on the elimination of the pond altogether
5. Discussion on the possible elimination of storage room 109
6. Discussion on the status of lobby heaters that are located where new doors are to be installed continues – maintenance has determined supply and return piping is accessible from overhead and will assist in minimizing resolution

Materials On-Site/Delivered:

Grading Contractor's equipment

Projected for Next Week:

1. Rebar and form materials to be delivered
2. Masonry to be delivered for footings
3. Contractor to start the layout of the footings for the classroom addition
4. Digging of footings to start weather permitting
5. Grading of parking lot at north side of site

Report by: Dennis A. Cole

Date 27 January 2012

Signed **Dennis A. Cole**

cc: Charles Thompson – Principal
Dr. James Smith – Superintendent
Tammy Quesenberry – Finance Director

Gary Larowe – County Administrator
Eddie Vaughn – Maintenance Director
Crystal Adams – Carroll County