

Gladeville/Cranberry Pump Station Upgrades - Construction Phase

New pumps at both the Hill's Pump Station and the Gladeville School Pump Station are in use and have been running for some time. The SCADA subcontractor (Sunapsys). Sunapsys has indicated that they have completed some work at their facility (work on control panels, radio equipment, computer hardware, etc.), are coordinating work with the pump manufacturer, and expect field installation work to begin in January. Sunapsys has further indicated that they expect the SCADA systems to be fully completed by sometime in February.

Oak Grove Water - Under Design

Design completed and plans/specifications have been submitted to and approved by the Health Department and Rural Development. Awaiting USDA-RD to give permission to advertise for bids. CCPSA has been working on easements and user agreements.

I-77 Exit 1 Water - Under Design

No activity during this month. Water purchase agreement with Mount Airy under negotiation.

Fancy Gap Water & Sewer – Construction Phase

Water –

Contract 1 – Linework (Steve Martin's Trenching): Approximately 4,800 lf of water line has been installed, or 7% of total water line work. Work began near the tank site and has continued out Chances Creek Road.

Contract 2 – Water Pump Stations (Steve Martin's Trenching): The access road and site have been rough graded at the Reedside Pump Station, and the chlorine contact line has also been installed.

Contract 3 – No on-site work has commenced yet.

Sewer – Loan closing and the Preconstruction Conference were held December 13th, with Notice to Proceed was issued authorizing construction to begin 1/3/12. Materials are currently being delivered on-site with construction to begin in January.

Sylvatus/Mitchells Crossroads Water - Construction Phase

Contractor (Jimmy R. Lynch & Sons) is working on punchlist items and preparing for final closeout, which is anticipated to occur in January.

Coon Ridge Water - Submitted for Funding

No activity this month. Awaiting USDA-RD processing of funding applications.

Cliffview Water - Submitted for Funding

No activity this month. Awaiting USDA-RD processing of construction funding application. Received word that the VDH Planning Grant application did not receive funding.

Cana Sewer - Submitted for Funding

No activity this month - awaiting USDA-RD processing of funding application.

Others – Submitted for Funding

Sheeptown Water – and Cana Water Extensions – Received word that the VDH Planning Grant application did not receive funding.